

BRUHAT BANGALORE MAHANAGARA PALLIKE, YELAHANKA ZONE BANGALORE

PWD FORM-45 (WORK SLIP)

Name of Work: CONSTRUCTION OF GYMNESIUM BUILDING NEAR GOVT. SCHOOL, GROUND, JAKKUR IN WARD NO 5, JAKKUR BYATARA YANAPURA SUB DIVISION.

Name of Agency : KRIDL

Estimated Cost: 28.00 Lakhs

Work order No. BBMP/EE/BTP/WO/131/2017-18, Date. 24.03.2018

Sl No	Description	Unit	As per Sanctioned Estimate			As per Approved Quantity			As per Actual Tender Rate And Quantity			Up to 125% Tender Quantity			Above 125% Tender Quantity			As per Actual Total Amount	Excess	Savings	Remarks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount				
1	KSRB-2.1 Earthwork in surface excavation ordinary soil for leveling and lowering the ground (other than foundation of buildings, culverts, road drains and trenches for pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.50m excavated surface levelled and neatly dressed disposed earth to be levelled after breaking of and neatly dressed as per specification. Specification NO KBS 2.1(b)/2.3.1 Page No-5 item No 2.1	Cum	51.70	169.56	8766.25	51.70	169.56	8766.25	51.70	169.56	8766.25	0.00	169.56	0.00	0.00	169.56	0.00	8766.25	0.00	0.00	
2	KSRB 2-2.1 : Earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per specifications, specification, No. KBS 2.1(a)/2.3.5, No. 5/ Item No. 2.4	Cum	247.24	305.64	75566.43	113.94	305.64	34824.62	113.94	305.64	34824.62	0.00	305.64	0.00	0.00	305.64	0.00	34824.62	0.00	0.00	
3	KSRB 2.8 : Providing and filling in foundation with granite/trap broken metal 100mm, and down size, with approved sand including had packing, ramming, watering, including cost of all materials and labour with all lead and lift, complete as per specifications. Specification. No. KBS, No. 6/ Item No. 2.15	Cu.M	13.34	2283.12	30456.82	13.34	2283.12	30456.82	13.34	2283.12	30456.82	0.00	2283.12	0.00	0.00	2283.12	0.00	30456.82	0.00	0.00	
4	KSRB 4.1.3: Providing and Laying in Position plain cement concrete of mix M7.5 with OPC Cement @ 180Kgs with 40mm and down size graded granite metal coarse aggregates @ 0.85 cum and fine aggregates @ 0.57 cum machine mixed machine mixed, concrete laid in layers not exceeding 15 cms thick well compacted, in foundation and plinth including cost of all materials, labour HOM of machinery curing complete as per specifications. Specification No KBS 4.1, 4.2 Page No 12 Item No 4.33	Sqm	38.06	5256.36	200057.06	61.01	5256.36	320690.52	64.72	5256.36	340191.62	47.58	5256.36	250097.61	17.14	5256.36	90094.01	340191.62	19501.10		

5	KSRB 5.2.2 Providing and constructing granite / trap / basalt rubble stone masonry in foundation with mud mortar 1:6, stone hammered dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 Page No. 25/ Item No. 5.5	Cum	12.30	4359.96	53627.51	15.70	4359.96	68451.37	15.70	4359.96	68451.37	15.38	4359.96	67056.18	0.32	4359.96	1395.19	68451.37	0.00	0.00
6	KSRB 5.3.3 Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chiselled dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 Page No. 26/ Item No. 5.9	Cum	8.09	5405.40	43729.69	8.20	5405.40	44324.28	8.20	5405.40	44324.28	0.00	5405.40	0.00	0.00	5405.40	0.00	44324.28	0.00	0.00
7	Filling Available excavation earth (excluding rock) in sides of Foundations up to plinth in layer by ramming after watering with load up to 50 m and lift up to 1.5 m including cost of all labours complete as per Specification, Specification No. KSRB 2.9 (P-2.10) PWD SR 2016-17	Cum	118.21	137.16	16213.68	113.94	137.16	15628.01	113.94	137.16	15628.01	0.00	137.16	0.00	0.00	137.16	0.00	15628.01	0.00	0.00
8	KSRB 15.1.3 -do- Providing ruled pointing to coursed stone masonry with cement mortar 1:3, 20mm after raking joints to depth of 20mm nicely lining including cost of materials labour curing complete as per specification (p.no 109/1 no 15.3)		19.29	105.84	2041.65	19.18	105.84	2030.01	19.18	105.84	2030.01	0.00	105.84	0.00	0.00	105.84	0.00	2030.01	0.00	0.00
9	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 Item No 4.28	Sqm	88.92	249.48	22183.76	88.92	249.48	22183.76	88.92	249.48	22183.76	0.00	249.48	0.00	0.00	249.48	0.00	22183.76	0.00	0.00
10	KSRB 4.1.7 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @0.84cum and fine aggregates @0.56cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1.4.2 Item No 4.7 Page 12	Sqm	3.20	5704.56	18254.59	1.50	5704.56	8556.84	1.50	5704.56	8556.84	0.00	5704.56	0.00	0.00	5704.56	0.00	8556.84	0.00	0.00
11	KSRB 4.6.9 : Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floor including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 Page no 15 Item No 4.36	Sqm	120.86	732.24	88498.53	100.99	732.24	73948.92	100.99	732.24	73948.92	0.00	732.24	0.00	0.00	732.24	0.00	73948.92	0.00	0.00
12	KSRB 4.6.5 : Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 Page no 15 Item No 4.32	Sqm	17.73	395.28	7008.31	9.57	395.28	3782.83	9.57	395.28	3782.83	0.00	395.28	0.00	0.00	395.28	0.00	3782.83	0.00	0.00

13	KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 Page no 15. Item No 4.34	Sqm	73.96	276.48	20448.46	69.55	276.48	19229.18	69.55	276.48	19229.18	0.00	276.48	0.00	0.00	276.48	0.00	0.00	19229.18	0.00	0.00
14	KSRB 4-6.10 :Providing and removing centering, shuttering, strutting, propping etc., for chajias, corbels etc., including edges including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 Page No 15 Item No4.37	Sqm	10.40	291.60	3032.64	11.23	291.60	3274.67	11.23	291.60	3274.67	0.00	291.60	0.00	0.00	291.60	0.00	0.00	3274.67	0.00	0.00
15	KSRB 4.2.8: Providing and Laying in Position reinforced concrete of Nominal Mix 1:1.5:3 with 20 mm and down size graded granite metal machine mixed concrete laid in layers not exceeding 15 cms thick vibrated for RCC beams columns of all sizes in foundation plinth and superstructure ground floor level for columns, including cost of all materials labour HOM of Machinery curing complete as per Specification. Specification No KBS 4.1.4.6 (P.No 13. Item No 4.17.)		100.48	6650.64	668256.31	88.18	6650.64	586453.44	90.66	6650.64	602947.02	0.00	6650.64	0.00	0.00	6650.64	0.00	0.00	602947.02	16493.59	
16	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 - TMT bars Fe 500 Page No 16 Item No 4.46	Qntl	7.37	60534.00	446135.58	6.96	60534.00	421316.64	6.96	60534.00	421316.64	0.00	60534.00	0.00	0.00	60534.00	0.00	0.00	421316.64	0.00	0.00
17	KSRB 5-14 : Providing and constructing precast concrete solid blocks with compressive strength not less than 3.5 Newton per sqmm with cement mortar 1:4 masonry (quoin, jamb, closer blocks) with solid concrete blocks of size 40x20x20cms conforming to I.S. 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications Page No 24 , Item No 5.27	Sqm	176.78	1011.96	178894.29	173.99	1011.96	176070.92	173.99	1011.96	176070.92	0.00	1011.96	0.00	0.00	1011.96	0.00	0.00	176070.92	0.00	0.00
18	KSRB 5-15 : Providing and constructing non-load bearing wall with cement concrete solid blocks with compressive strength not less than 3.5 Newton per sqmm with cement mortar 1:4 (jamb, closer blocks) with blocks of size 40x10x20cms. (1x6xh) conforming to I.S : 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications. Page No 24 Item No 5.28	Sqm	17.19	773.28	13292.68	17.19	773.28	13292.68	17.19	773.28	13292.68	0.00	773.28	0.00	0.00	773.28	0.00	0.00	13292.68	0.00	0.00

19	KSRB15-3.9: Providing 18mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required smooth rendering. : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. Page No 97 Item No 15.17	Sqm	137.29	588.60	80808.89	152.39	588.60	89696.75	152.39	588.60	89696.75	0.00	588.60	0.00	0.00	588.60	0.00	89696.75	0.00	0.00	
20	KSRB15-3.12 :Providing 20mm thick cement plaster in single coat with cement mortar 1:6, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering. : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. Page No 98, Item No 15.20	Sqm	248.04	224.64	5579.71	203.17	224.64	45640.11	203.17	224.64	45640.11	0.00	224.64	0.00	0.00	224.64	0.00	45640.11	0.00	0.00	
21	KSRB15-3.13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering. : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. Page no 98 Item No 15.21	Sqm	66.28	208.44	13815.40	72.25	208.44	15059.79	72.25	208.44	15059.79	0.00	208.44	0.00	0.00	208.44	0.00	15059.79	0.00	0.00	
22	Providing Line rendering for plastering to wall and ceiling including cost of materials labour curing complete as per Specifications Page no 99 Item No 51.33	Sqm	314.32	18.36	5770.92	275.41	18.36	5056.53	275.41	18.36	5056.53	0.00	18.36	0.00	0.00	18.36	0.00	5056.53	0.00	0.00	
23	KSRB15-3.10 : Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering. : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. Page no98 Item No 15.18	Sqm	63.10	279.72	17650.33	63.10	279.72	17650.33	62.10	279.72	17370.61	0.00	279.72	0.00	0.00	279.72	0.00	17370.61	0.00	279.72	
24	KSRB 14.10-1: Flooring with 25mm to 40mm thick polished tandur blue stone slabs using cement mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed with cement slurry mixed with pigment to match the shade of the slab, , including cost of materials, labour, curing, polishing complete as per specifications. Specification No. KBS Page no 89 Item No 14.15	Sqm	57.39	1210.68	69480.93	69.12	1210.68	83682.20	69.12	1210.68	83682.20	0.00	1210.68	0.00	0.00	1210.68	0.00	83682.20	0.00	0.00	
25	KSRB 14.14-5: Providing Ceramic tiles of approved make,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications. - for Ceramic Tiles of size 30x30cms 6mm thick Page No 93 Item No 14.36.2	Sqm	6.79	1270.08	8623.84	7.38	1270.08	9373.19	7.38	1270.08	9373.19	0.00	1270.08	0.00	0.00	1270.08	0.00	9373.19	0.00	0.00	

26	K.SRB 14-17.1 : Providing skirting, dado, rises of steps with white glazed tiles 6mm thick on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. Specification No.KBS 14.16, 14.17 Page No 94, Item No 14.41	Sqm	34.89	1157.76	40394.25	35.81	1157.76	41459.39	35.81	1157.76	41459.39	0.00	1157.76	0.00	0.00	1157.76	0.00	41459.39	0.00	0.00
27	K.SRB 7.17 : Providing, fabricating, assembling and fixing in position aluminium doors using following aluminium mat finish or glossy finish, outer frame plain section 101.6x44.45mm thickness 3.18mm, section weight 2.404 kg/m, door shutters vertical section 44.62x44.45mm thickness 3.18mm, section weight 1.505kg/m, top section 47.62x44.45mm thickness 3.00mm, section weight 1.426kg/m bottom section 114.3x44.45 thickness 3.18mm, section weight 2.646kg/m, door central section 49.91x44.45mm thickness 3.00mm, section weight 1.495 kg/m glazing clips 19x17.3x11mm thickness 0.9mm section weight 0.124kg/m; aluminium sections cut to length joint metred cornersgrinded, the shutters pivoted opening arrangement with heavy duty aluminium alloy automatic door closures floor mounted, providing and fixing standard approved accessories, such as aluminium handle for full width or length, tower bolts, lock, pivots: P.V.C. or rubber gasket with 5.5m. thick plain glass for top and bottom panel; aluminium sections treated for removal of any rust and prevention of further rust formation, and coated with greasy materials for non-adherence of mortars	cum	6.00	6718.68	40312.08	6.96	6718.68	46762.01	6.96	6718.68	46762.01	0.00	6718.68	0.00	0.00	6718.68	0.00	46762.01	0.00	0.00
28	K.SRB 9.4.3 : Providing Mathi / Nandi wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications. Specification No. KBS 9.33 Page No 45 Item No 9.12	cum	0.05	87255.36	4362.77	0.07	87255.36	6107.88	0.07	87255.36	6107.88	0.06	87255.36	5235.32	0.01	87255.36	872.55	6107.88	0.00	0.00
29	K.SRB 9-27.1 : Fixing of door frame in an existing opening including embedding frame in floor and walls after cutting masonry for holdfasts for embedding holdfast in cement concrete 1:3.6 of 20mm and down size granite metal painting two coats of coal tar to sides of frame, making good the damages to walls and floor as required and disposal of the debris with lead upto 50 m. including cost of materials, labour charges, complete as per specifications. Page no 51 Item No 9.80	Nos	1.00	1138.32	1138.32	1.00	1138.32	1138.32	1.00	1138.32	1138.32	0.00	1138.32	0.00	0.00	1138.32	0.00	1138.32	0.00	0.00

30	SOLID PANEL PVC DOOR SHUTTER Providing & fixing 30mm thick factory made rigid foam Panelled Door Shutters made from M.S. tube of 19 gauge thickness, size 19x19mm fro styles and 15x15mm for top & bottom rails, covered with heat moulded PVC channel of 5mm thick sheet & 30 x 50mm wide to form styles & 5mm thick & 75mm wide PVC Sheets for top rail, lock rail & bottom rail on either side & 5mm thick 20mm wide PVC sheet as gap insert for top rail & bottom rail, Panelling of 5mm thick PVC sheet fitted in the M.S. Frame. Sealed to the styles & rails with 5x30mm PVC sheet beading on either side & joined together with solvent cement adhesive etc., Complete as per manufacturers specification & direction of Engineer-in-charge fixed to frames with 3 nos of 75 m.m Aluminium hinges. Page No 52 Item No 9.83	Sqm	1.89	3448.44	6517.55	1.58	3448.44	5448.54	1.58	3448.44	5448.54	3448.44	0.00	3448.44	0.00	5448.54	0.00	0.00
31	SOLID PANEL PVC DOOR SHUTTER Providing & fixing 30mm thick factory made rigid foam Panelled Door Shutters made from M.S. tube of 19 gauge thickness, size 19x19mm fro styles and 15x15mm for top & bottom rails, covered with heat moulded PVC channel of 5mm thick sheet & 30 x 50mm wide to form styles & 5mm thick & 75mm wide PVC Sheets for top rail, lock rail & bottom rail on either side & 5mm thick 20mm wide PVC sheet as gap insert for top rail & bottom rail, Panelling of 5mm thick PVC sheet fitted in the M.S. Frame. Sealed to the styles & rails with 5x30mm PVC sheet beading on either side & joined together with solvent cement adhesive etc., Complete as per manufacturers specification & direction of Engineer-in-charge fixed to frames with 3 nos of 75 m.m Aluminium hinges. Page No 52 Item No 9.83	Sqm	5.04	3448.44	17380.14	1.58	3448.44	5448.54	1.58	3448.44	5448.54	3448.44	0.00	3448.44	0.00	5448.54	0.00	0.00

32	KSRB 7.10 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using double track with w frame section of size 61.85x31.75mm. with 1.2mm thick, bottom section weight 0.695 kg/m, sides and top sections 1.3 mm. thick weight 0.659 kg/m; and shutter comprising top and bottom section of size 40mmx18mm, 1.25mm thick 0.417 kg/m; shutter outer side 40mmx18mm, 1.25mm thick weight 0.417 kg/m, shutter interlock section 40mmx26.7mm, 1.1mm thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; and providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading aluminium sections including cutting to required length, joints mitred subdividing the frame tenoned and rivetted in the assembled frame stiffened with end clips at corners angles etc.; and fixed to the walls, lintels, floor beams/cills as the case may be with necessary steel screws, raul plugs, or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar. aluminium sections	cum	22.36	4123.44	92200.12	18.71	4123.44	77149.56	18.71	4123.44	77149.56		4123.44	0.00		4123.44	0.00	77149.56	0.00	0.00
33	KSRB 7.9 : Providing and fixing M.S grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications. Specification No. KBS 7.12 Page no 31 Item No 7.9	cum	427.14	84.24	35982.27	392.96	84.24	33102.95	392.96	84.24	33102.95		84.24	0.00		84.24	0.00	33102.95	0.00	0.00
34	KSRB 7.5 : Providing and fixing pull and push type rolling shutters of approved make out of 18 guage, 75mm wide cold rolled steel laths of convex corrugation, with side guides and bottom rail, with interlocking arrangements for steel laths by means of alternate clips, suspension shaft with High tension coil type springs two numbers, mounted on specially designed pipe shaft, with bracket plates, guide channels, ball bearing arrangements, for inside & outside locking with push & pull operations complete including pulling hooks, 4Nos. handles with all fittings and accessories, painted with a coat of red lead paint (without top cover) cost of materials, labour, HOM of machinery complete as per specifications. Shutter size 3mx2.8 m. Specification No. KBS 7.10 / 7.12 Page no 30 Item no 7.5	cum	5.06	3090.96	15640.26	6.30	3090.96	19473.05	6.30	3090.96	19473.05		3090.96	0.00		3090.96	0.00	19473.05	0.00	0.00

35	KS RB 15-16.1 : Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after thoroughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications. - with primer Page no 102 Item No 15.53.2	cum	137.29	90.72	12454.95	152.39	90.72	13824.82	152.39	90.72	13824.82	90.72	0.00	90.72	0.00	13824.82	0.00	0.00	
36	KS RB 15-15.3 : Providing and applying painting in one coat with plastic emulsion paint of approved brand and manufacture on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications. Page no 101 Item No 15.51.2	cum	296.98	97.20	28866.46	275.41	97.20	26769.85	275.41	97.20	26769.85	97.20	0.00	97.20	0.00	26769.85	0.00	0.00	
37	KS RB 15-17.6 : Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour, complete as per specifications. Page no 103 Item No 15.58 and 15.60.1	cum	4.91	90.72	445.44	3.15	90.72	285.77	3.15	90.72	285.77	90.72	0.00	90.72	0.00	285.77	0.00	0.00	
38	KS RB 5.1-2 : Providing and constructing granite / trap / basalt rubble stone masonry in foundation with cement mortar 1:8 (uncoursed), bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. K BS 5.1.12 Page no 22 Item no 5.2.	cum	11.02	3317.76	36561.72	25.74	3317.76	85399.14	14.72	3317.76	48837.43	13.78	3317.76	45718.73	0.94	3317.76	3118.69	48837.43	36561.72
39	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete. - 10 cms thick Page no 24 Item No 5.31.3	cum	4.32	841.32	3634.50	4.32	841.32	3634.50	4.32	841.32	3634.50		841.32	0.00		841.32	0.00	3634.50	0.00

40	KSRB 8-6-5 : Providing and fixing on wall surface 2.5 kg / sq.cm H.D.P.E. rain down water pipes 90 mm outer dia approved make and brand with necessary specials like shoes, bends and offsets fixed with iron clamps, wall plugs, screws, including cost of materials, labour, curing complete as per specifications. Page no 42 Item No 8.16	cum	36.00	429.84	15474.24	36.00	429.84	15474.24	30.00	429.84	12895.20	0.00	429.84	0.00	429.84	0.00	12895.20	35994.68	2579.04	
	Total				2499899.32			2500919.23			2497493.43			368107.85			95480.45	2497493.43	35994.68	39420.48
	11% KRIDL Charges				274966.9255			275101.11			274724.278									
	Total Amount				2774866.25			2776020.34			2772217.71								3425.79	

Percentage excess $\frac{35994.68}{2776020.34} \times 100 = 1.30$
 Approved Tender

[Signature]
 Assistant Engineer
 Ward No:05
 BBMP Bangalore

[Signature]
 Assistant Executive
 Byatarayanapura Sub
 BBMP Bangalore-24

[Signature]
 Executive Engineer
 Byatarayanapura
 BBMP Bangalore-92

[Signature]
[Stamp]

"Work slip approved"

[Signature]
 ಮುಖ್ಯ ಅಭಿಯಂತರರು
 ಯಾಲಹಂಕಿ
 ಬಿ.ಎ.ಆರ್.ಎಸ್. ಜಿ.ಎ.ಸಿ.
 ಬಿ.ಎ.ಆರ್.ಎಸ್. ಜಿ.ಎ.ಸಿ.